

## West Gate Freeway Construction Update

### Three month look-ahead program (as at 1 February 2010)

Month*	Work activities	Impact
February 2010	<ul style="list-style-type: none"> <li>Ongoing asphaltting works between West Gate Bridge and CityLink Tunnels</li> <li>Asphaltting Cook Street between Todd Road roundabout and Salmon Street roundabout</li> <li>Replacing existing bridge expansion joints on the elevated freeway structure:               <ul style="list-style-type: none"> <li>Two joints on westbound carriageway between Domain Tunnel and Montague Street – 5/02 – 8/02 and 12/02 – 15/02.</li> </ul> </li> <li>Erecting new gantries and services works for Freeway Management System</li> </ul>	<ul style="list-style-type: none"> <li>Night and weekend works, closing existing section of road, major traffic delays expected.</li> <li>Loud periods of noise for adjacent residents (particularly for expansion joint works).</li> </ul>
March 2010	<ul style="list-style-type: none"> <li>Complete asphaltting works between West Gate Bridge and CityLink Tunnels</li> <li>Ongoing works for Freeway Management System</li> <li>Finishing works – including lighting and landscaping works</li> </ul>	<ul style="list-style-type: none"> <li>Night and weekend works, closing existing section of road, some traffic delays expected.</li> </ul>
April 2010	<ul style="list-style-type: none"> <li>Finishing works – including lighting and landscaping works</li> </ul>	<ul style="list-style-type: none"> <li>Some night works as required, minimal noise expected.</li> </ul>

*\*Indicative only – dates are subject to change*